BRUHAT BANGALORE MAHANAGARA PALIKE
COMPLETION REPORT

1	Name of Work	:	**Construction of General Public Toilet in Mallasandra Colony School in ward no 13 Mallasandra Shettyhalli Sub Division**
2	Sanctioned Estimate Amount	:	50.00 LAKHS
3	Head of Account	:	P- 3294
4	Administrative Approval	:	---
5	Jobe Code	:	013-19-000013
6	Technical Sanction	:	
7	Approval to Tender	:	
	a) Employer		Commissioner Bruhat Bangalore Mahanagara Palike, NR Square, Bangalore
	d) Name of the Agency	:	**Mr. Muniraj naik**
	e) Agreement No./Date/ Amount	:	EE/DD/WO/340/18-19, Dt: 21-02-19
	f) Tender Premium	:	
8	Work Order No.	:	EE/DD/WO/340/18-19, Dt: 21-02-19
9	Date of Commencement	:	25-02-2019
10	Scheduled Date of Completion	:	20-08-2019
11	Time Extension if any	:	No
12	Actual Date of Completion	:	31-07-2019
13	Delay in Execution of Work	:	-------
14	Amount as per Sanctioned Estimate	:	50.00 Lahks
	b) Amount as per Tender/Agreement	:	46,49601.63+GST 12%
	c) Amount of Work Slip	:	978776.43
	d) Amount of EIRL	:	10,258.28
	e)Amount as per Actual Expenditure	:	4649496.28
	f) Excess / Savings over Sanctioned Estimate	:	-------
	g)Excess/Savings over Tendered Amount	:	Savings Rs.105.38
15	Name of the Officials in Charge of Work		
	a) Asst. Engineer / Junior Engineer		V R Krishnappa A.E
	b) Asst. Executive Engineer		B L Jayalingappa
	c) Executive Engineer		

The work is completed on 31-07-2019 with Defect liability period/Maintenance period : from 31-07-2019 to 30-07-2020

Certificate:-

a) *Certified that the above work has been completed within the stipulated time noted in entrustment order.*

b) *Certified that the above work has been executed by the Contractor satisfactorily in accordance with the specifications as entrusted in the agreement.*

Asst.Engineer
Ward No 13
Mallasandra

Asst. Executive Engineer
Shettyhalli Sub- Dasarahalli
BBMP

Executive Engineer
Dasarahalli Division
BBMP

Scanned by CamScanner